

GOVERNMENT OF TELANGANA
ABSTRACT

PRED – Ranga Reddy District – Construction of Multistoried complex at Zilla Parishad premises, Ranga Reddy District at Khairatabad, Hyderabad– According Extension of Agreement Time up to 31.12.2015 (244 days) with out Liquidated damagnes – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 556

Dated: 31.08.2015.

Read the following:-

1. G.O.Ms.No. 1938 PR&RD (Progs.III) Dept., dated: 30.12.2010.
2. G.O.Rt.No. 112, PR&RD (Progs.II) Dept., dated: 26.9.2014.
3. From the ENC, PR, Hyd, Lr.No.DEE4/ AEE3/ Building/RR/2012- 13, dated. 13.08.2015.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 3rd read above, Government after careful examination of the proposal, hereby accorded Extension of Agreement Time up to 31.12.2015 for a period of (244) days with out Liquidated damages in respect of work “Construction of Multistoried complex at Zilla Parishad premises, Ranga Reddy District at Khairatabad, Hyderabad” sanctioned under ZP General Funds as the delay was due to revised schedule of work.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J.RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Ranga Reddy District.
Copy to: The PS to Minister (PR&IT).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER